

Flocca maintenance inspection checklist

GENERAL INFORMATION			
Project		Inspector	
Site		Inspector role and company	
Basin ID		Last rainfall event date	
Date of inspection		Last rainfall amount	

INSPECTION	
ITEM	COMMENTS
IBC (sufficient chemical for next rain event, stable position)	
Flocca unit (power on)	
Solenoid valve (connected and not hot i.e. in closed position)	
Flow meter (connected, no leaks)	
Manual Test dose completed	
Settings and parameters checked	
Outlet hose (no leaks, firm connection into basin inflow)	
Solar panel (secured)	
Cables (connected)	
Other (description)	
Photos taken (description)	
Required actions	